EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Cross Roads & drains at Nanjappa layout 1st Stage in Ward no 10
2	Amount of Work Portion	
3	Estimated Cost	10.00 lks
4	Name of contractor	K.R.I.D.L
5	Agreement No.	634/13-14
6	No. and date under which work order issued	634/13-14, dt- 5/8/14
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	150 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	Due to BWSSB work completion delayed, for kind approval EOT Appl Recommendation can be approved
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92